Construction of NHs in Bihar

1513. SHRI TARIQ ANWAR: Will the Minister of SHIPPING, ROAD TRANSPORT AND HIGHWAYS be pleased to state:

(a) the present status and the number of various projects related to the construction of National Highways (NHs) in Bihar;

(b) the amount spent thereon, project-wise; and

(c) the time by when these projects are likely to be completed?

THE MINISTER OF STATE IN THE MINISTRY OF SHIPPING, ROAD TRANSPORT AND HIGHWAYS (SHRI K.H. MUNIAPPA): (a) to (c) The details of NHDP projects and other Projects under implementation on National Highways in Bihar are enclosed as statement-I and II, respectively.

Statement I

Details of NHDP projects under implementation on National Highways in Bihar

Sl. No.	Contracts	NH Stretch	Length in State	Project Exp. Cumulative (Rs. in crs)	Status Physical Progress Length Completed	Start Date Original Completion Date Antici. compl. Date
1	2	3	4	5	6	7
	On EW					
1.	Purnea-Gayakota (EW/4) km 476.15-km 470 & km 419-km 410	31	15.15	79.5	Under Implementation 95 13.3	Dec-1999 Mar-2002 Mar-2008
2.	Purnea-Gayakota (EW-12/BR) km 447-km 419	31	28.00	168.26	Under Implementation 70.5 5	Sep-2001 Sep-2004 Jun-2008
3.	Purnea-Forbesganj (BR-1) km 309.0 to km. 268	57	41.00	123.48	Under Implementation 38.5 10	Nov-2005 Apr- 2008 Aug-2008
4.	Purnea-Forbesganj (BR-2) km 268.0 to km 230	57	38.00	120.20	Under Implementation 34.5 0	Nov-2005 Apr-2008 Aug-2008
5.	Forbesganj-Simrahi (BR-3) km 230 to km 190	57	40.00	68.19	Under Implementation 19.5 0	Apr-2006 Sep-2008 Dec-2008
6.	Simrahi to Ring bund (missing link) (BR-4) Km 190 to km 165	57	15.00	37.37	Under Imlementation 25.5 0	Apr-2006 Apr-2008 Dec-2008
7.	Ring bunds to Jhanjharpur (BR-6) Km 155 to km 110	57	45.00	124.17	Under implementation 21.02 0	Jan-2006 Jun-2008 Dec-2008
8.	Jhanjharpur to Darbhanga (BR-7) km110 to km 70	57	40.00	73.58	Under Implementation 8.36 0	Apr-2006 Sep-2008 Dec-2008
9.	Darbhanga to Muzaffarpur (BR-8) Km 70 to km 30	57	40.00	114.88	Under Implementation 26.93 0	Jan-2006 Jan-2008 Dec-2008

1	2	3	4	5	6	7
10.	Darbhanga to Muzaffarpur (BR-9) km 30 to km 0	57	30.00	105.74	Under Implementation 26.46	Jan-2006 Jun-2008 Dec-2008
11.	Muzaffarpur to Mehsi (LMNHP-12) km 520 to km 480	28	40.00	59.76	Under Implementation 9.73 0	Sep-2005 Sep-2008 Mar-2009
12.	Mehsi to Kotwa (LMNHP-11) km 480 to km 440	28	40.00	56.94	Under Implementation 10.23 0	Sep-2005 Sep-2008 Mar-2009
13.	Kotwa to Dewapur (LMNHP-10) km 440 to km 402	28	38.00	52.46	Under Implementation 9.66 0	Nov-2005 Nov-2008 Mar-2009
14.	Deewapur to UP/Bihar Border (LMNHP-9) km 402 to km 360.915	28	41.09	100.89	Under Implementation 11.1 0	Nov-2005 Nov-2008 Mar-2009
On GQ						
1.	Varanasi-Mohania (GTRIP/IV-A) km 317-329(0) km 0-km 65 (55 km in UP & 21 km in Bihar)	2	21.00	117.35	Under Implementation 88.63 18.97	Mar-2002 Mar-2005 Jun-2008
2..	Sasaram-Dehri on sone (GTRIP/IV-C) km 110- km 140	2	30.00	226.63	Under Implementation 90.00 26.3	Mar-2002 Mar-2005 Apr-2008

Statement-II

The Details of projects under implementation in Bihar on National Highway

Other Projects

Sl. No.	NH No.	Work	Stretch/Section	Length (In Km)	Sanctioned Amount (In Rs. lakh)	Upto date Expenditure by February '2008 (In Rs. Lakh)	Target date of completion
1	2	3	4	5	6	7	8
1.	19	IRQP	129.8 to 140.2 (Manjhi-Elai Bazar)	10.40	499.520	37.96	30.6.2008
2.	19	PR	150 to 166 (Chapra-Dumri adda)	16.00	264.13	175.27	30.6.2008
3.	19	W&S	165-8 to 183.8 (Dumri adda-Shitalpur)	18.00	492.49	202.32	30.6.2008
4.	19	Bridge	Mahi Bridge	Bridge	338.85	142.37	30.6.2008
5.	19	Bridge	External Prestressing, Pier P-21, P 22, P-30 & P-31	Bridge	756.44	653.80	30.6.2008
6.	30A	W&S	Km 19 to 26 (150) Danaiyawan-Jaitipur	7.15	818.53	459.02	31.3.2008
7.	31	IRQP	Km 332 to 357 Kharik-Kurshala	26	930.16	624.22	30.6.2008
8.	77	IRQP	Km 9 to 24 (Muzaffarpur-Sitamarhi)	16	441.66	123.00	31.3.2008
9.	77	IRQP	31 to 50 Muzaffarpur-Sitamarhi	20.00	499.55	350	31.3.2008

1	2	3	4	5	6	7	8
10.	77	Bridge	Bhanaspati Bridge in Km. 28 Muzaffarpur-Sitamarhi	Bridge	499.84	88.00	30.6.2008
11.	77	Bridge	Km 38 (Chandarhatti)	Bridge	184.03	115.26	31.3.2008
12.	77	Bridge	Takaur in Km. 39 Muzaffarpur-Sitamarhi	Bridge	287.96	248.11	31.3.2008
13.	80	IRQP	55 to 73 Medni Chowk Safia Sarai	18.57	579.98	323.56	31.3.2008
14.	80	W&S	181-185 (Pirpaiti-Mirzachowki Section)	5.00	417.61	403.47	31.3.2008
15.	80	W&S	186 to 190	5.00	462.57	233.78	30.6.2008
16.	80	Bridge	Gerua in Km. 127	Bridge	382.00	270.29	31.3.2008
17.	83	Bridge	Morhar in Km. 19	Bridge	258.43	189.00	30.4.2008
18.	83	IRQP	31-35, 44-48 Mosauri Bazar, Jehanabad Bazar, Gaya Town	10	383.90	309.56	31.3.2008
19.	84	IRQP	2-10 Arrah-Bibiganj	9	222.05	70.97	31.3.2008
20.	85	IRQP	Km 1 to 10 Chapra-Kopa	10	323.45	242.36	31.3.2008
21.	85	Bridge	Km 78 of NH 85	Bridge	52.68	44.20	31.3.2008
22.	98	IRQP	53 to 64 (Mahabalipur-Arwal-Daudnagar)	12.00	580.81	475.00	31.3.2008
23.	98	IRQP	90.000 to 127.5200 (Arwal Aurangabad Section)	38.52	490.72	255.00	30.6.2008
24.	101	IRQP	46 to 55	10.00	866.70	755.10	30.5.2008
25.	101	IRQP	56 to 65	10.00	874.54	602.00	31.3.2008
26.	102	IRQP	Km 13 to 27 Chapra-Rewaghat	15	1328.40	295.83	31.3.2008
27.	103	IRQP	45 to 49 Rasalpur-Musarigharari	5.00	318.41	227.49	31.3.2008
28.	103	IRQP	50 to 58.510	9.51	707.95	144.48	31.3.2008
29.	104	IRQP	Km 22.35-27 Madhuban-Banjaria	4.65	143.41	19.00	31.3.2008
30.	104	Bridge	Km 74 Sitamarhi-Bhitamore	Bridge	198.92	77.56	30.6.2008
31.	105	Bridge	Km 1 Darbhanga-Jainagar	Bridge	116.25	106.46	31.3.2008
32.	105	Bridge	Km 11 Darbhanga-Jainagar	Bridge	116.54	63.03	31.3.2008
33.	107	IRQP	Km 51 to 66 Pipra-Singhashwar	16.00	486.42	135.95	31.3.2008
34.	110	W&S	Km 0 to 16 Biharsharif-Ekangarsarai	16	756.96	411.99	31.3.2008

In addition, 33 works amounting to Rs. 11772.31 lakhs has been recently sanctioned by the Ministry.